

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: **Bomi**

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-08)

Project Status and Cost								
Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Dewein	Jenneh #3	Const. Commissioner's Complex	46,000.00	1-Apr-08	1-Jun-08	Atlantic Eng. & Co	Completed
2	Swehn/Mecca	Cooper Town	Rehabilitaion Town Hall	28,054.87	1-Apr-08	1-Jun-08	Zakima Const. & Co.	Ongoing
3	Senjeh	Beajah	Const. Admin Bldg.	33,612.00	1-Apr-08	1-Jun-08	Lendeh Services	"
4	Klay	Bea-Gonah	Const. Primary School	29,855.00	1-Apr-08	1-Jun-08	Yes, Inc.	"
5	Klay	Bea-Gonah	Construction of Handpump	2,300.00	1-Apr-08	1-Jun-08	Project Bomi	Completed
6	Senjeh	Beafini	Completion of Guest House.	6,000.00	15-May-08	15-Aug-08	.S.R.R Committee	Ongoing
7	Dewein	Neezo	Const. Neezo Bridge	13,000.00	1-Apr-08	1-Jun-08	AFRO Works	"
Total Cost				158,821.87				
Balance after Project Cost				207,844.80				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

<i>GOL CONTRIBUTION (US\$)</i>	<i>366,666.67</i>
---------------------------------------	--------------------------

County *Bong*

(Updated: 28-Jul-09)

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Jortquelle	Millionaire Quarters	Const. Gbarnga Sport Stadium	193,445.55	18-Apr-08	18-Oct-08	Catalyst	Completed
Total Cost				193,445.55				
Balance after Project Cost				173,221.12				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Gbarpolu*

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-09)

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Bopolu	Ngarforta	Const. Ngaforta Primary Sch.	52,355.23	18-Apr-08	18-Jul-08	Hasrol Contractor	Completed
2	Gbarma	Gbarma Town	Renov. Gbarma Adm Bld.	70,300.00	18-Apr-08	18-Jul-08	GSV	Completed
3	Kongba	Timba Village	Const. Timba Village Primary Sc	50,000.00	18-Apr-08	18-Jul-08	WET Const.	Completed
	Total Cost			122,655.23				
	Balance after Project Cost			244,011.44				

Ministry of Internal Affairs
Community Development Project Phase II
 2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Grand Bassa*

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Compound #1	Diahn-Ble Statutory	Renovation of Town Hall	34,000.00	1-Apr-08	1-Jul-08	Life Const.	Completed
2	Compound #2	Yeabloe Adm. Dist.	Renovation of Commissioner Resid.	1,120.00	1-Apr-08	1-Jul-08	Potter	Completed
3	Compound # 4	Behn Town	Const.Comm. Residence	29,991.00	1-Apr-08	1-Jul-08	Bill Davies Const.	Completed
4	Edina	Edina City	Renovation of Town Hall	27,112.97	1-Apr-08	1-Jul-08	OTIMUM	Completed
5	Neekron	Buchanana	Const. Supt. Fence & others	28,620.00	Dec. '07	Sept. 30, '08	Bill Davies Const.	Completed
6	Neekron	Tubmanville	Constuction Town Hall	42,715.13	1-Apr-08	1-Jul-08	Vansig Eng. Const.	Completed
7	Compound #2	Lloydsville	Const/ Hand Pump	3,000.00	1-Aug-08	09-*01-08	Gbardea, Inc.	Completed
8	District # 4	Yonvehn Town	Const. Hand Pump	3,000.00	1-Aug-08	09-*01-08	Gbardea, Inc.	Completed
9	Neekron	Buchanana	Demonstration Sch. Renovation	36,000.00	1-Aug-08	09-*01-08	OTIMUM	Completed
Total Cost				169,559.10				
Balance after Project Cost				197,107.57				

Ministry of Internal Affairs
Community Development Project Phase II
 2006/2007 & 2007/2008 Funding

Project Tracking Report

County: Cape Mount

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-09)

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Garwular	Sinje	Const. Civil Compound	26,581.00	10-Apr-08	10-Jul-08	ADEN	Completed
2	Common wealth	Tallah	Const. Civil Compound	38,243.06	10-Apr-08	July 10,'08	F/F Const. Comp.	Completed
3	Porkpa	Bamballah	Const. Civil Compound	16,468.79	10-Apr-08	July 10,'08	LOCEF	Completed
4	Tewor	Tieni	Reno. Multi Purpose Hall	9,721.00	10-Apr-08	July 10,'08	LOCEF	Completed
5	Gola Konneh	Than	Reno. Civil Compound	26,091.38	10-Apr-08	July 10,'08	ADEN	Completed
	Total Cost			117,105.23				
	Balance after Project Cost			249,561.44				

MINISTRY OF INTERNAL AFFAIRS

Community Development Project Phase II

2006/2007 & 2007/2008 Funding

Project Tracking Report

County: **Grand Gedeh**

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Konobo Dis.	Ziah Town	Ren. Administrative Bld.	17,622.20	1-May-08	1-Aug-08	GCCE	On-going
2	Putu	Penekon	Const. Administrative Bld.	20,269.19	1-Feb-08	1-May-08	SAP	On-going
3	Cavalla	Gbolikeen	Renovation Commissioner Comp.	18,939.70	1-May-08	1-Aug-08	SAP	On-going
4	Konobo Dis.	Wulue	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	GCCE	On-going
5	Gliotwarbo	Sayou	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	GCCE	On-going
6	Tchien	Zai Town	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	SAP	On-going
7	Tchien	Glaplay	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	SAP	On-going
8	Tchien	Zwedru	Construction of Zwedru City Park	10,000.00	1-May-08	1-Sep-08	MWCE	Completed
9	B'Hai	Tarway	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	SAP	On-going
10	Gboa	Pouh	Construction of Chief Compound	37,402.84	1-Jul-08	1-Oct-08	SAP	On-going
11	Pola	Quibo	Road Rehabilitation	5,000.00	1-Jul-08	1-Oct-08	GCCE	Pending
Total Cost				296,248.13				
Balance after Project Cost				70,418.54				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: **Grand Kru**

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Ctrao	Sass Town/Jrao	Renovation Adm.Bldg	10,000	TBD	TBD	TBD	ongoing
2	Dorboh/Stat.	Barford City/Bolloh	Construction of School	10,000	TBD	TBD	TBD	Pending
3	Grandcess/Wedabo	Qualoh/Wedabo	Construction of School	10,000	TBD	TBD	TBD	ongoing
4	Trehn	Gyabo	Renovation Town Hall	10,000	TBD	TBD	TBD	ongoing
5	Picnic-cess/Barclayv	Picnic-cess/Gbetao	Construction of Hall	12,759	TBD	TBD	TBD	ongoing
6	Trehn	Nifao	Construction of Clinic	10,000	TBD	TBD	TBD	ongoing
7	Forpoh	Forpoh Community	Const. of a Town Hall	10,000	TBD	TBD	TBD	ongoing
8	Buah	Buah	Const. of a Town Hall	10,000	TBD	TBD	TBD	ongoing
9	Grandcess/Wedabo	Siklio	Construction of Guest House	10,000	TBD	TBD	TBD	ongoing
10	Trehn	Trembo	Repair of a bridge/road	10,000	TBD	TBD	TBD	ongoing
11	Barclayville/Picnice	Barclayville City	Renovation Town Hall	10,000	TBD	TBD	TBD	ongoing
12	Barclayville/Picnice	Kplio	Bridge Construction	10,000	TBD	TBD	TBD	Pending
13			Purchase of Road Equipment	200,000	July 1, '08	Dec.1, '08	MDMC	Completed
Total Cost				322,759				
Balance after Project Cost				43,907.67				

(cdss report)

Ministry of Internal Affairs
Community Development Project Phase II
 2006/2007 & 2007/2008 Funding

Project Tracking Report

County: Lofa

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-09)

Project Status and Cost								
Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Kolahun	Kolva City	Renovation of District Hall	25,714.00	May 13, '08	Aug.13.'08	Kokovily Const. Co.	Completed
2	Vahun	Central Vahun	Const. Guest House	25,714.00	May 13, '08	Aug.13.'08	PLACE, Inc.	Completed
3	Zorzor	Central Zorzor	Renovation of Adm Bldg.	35,000.00	May 13, '08	Aug.13.'08	KTC	Completed
4	Quardu Gboni	Quardu Gboni	Const. Guest House	25,714.00	May 13, '08	Aug.13.'08	Wologissi Const. Co	On-going **
5	Voinjama	Vezela Town	Const. Dist.Com.Comp.	25,714.00	May 13, '08	Aug.13.'08	LIRIP, Inc.	On-going **
6	Salayea	Central Salayea	Construction of Civil Compound	25,714.00	May 13, '08	Aug.13.'08	SABECO, Inc.	On-going **
7	Foya	Central Foya	-	25,714.00	May 13, '08	Aug.13.'08	RRBST Program	Completed
Total Cost				137,856.00				
Balance after Project Cost				228,810.67				

Ministry of Internal Affairs
Community Development Project Phase II

2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Margibi*

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Proposed cost	Start date	End date	Contractor	Current Status
1	Kakata City	Kakata City	Completeion of City Hall	46,681.35	1-Apr-08	1-Jul-08	Along Association	Completed
2	Mamba/Kabah	Zauwein	Construction Adm. Bldg.	64,252.70	1-Apr-08	1-Jul-08	Ballah Zay Const.	Lapsed - ongoing
3	Gibi/Worhn	Worhn	Construction Adm. Bldg.	53,448.20	1-Apr-08	1-Jul-08	Com. Bld. Inves.	Ongoing
4	Farmington	Mende Town	Construction of Primary School	47,316.65	1-Apr-08	1-Jul-08	ECOMA INC.	Completed
5	Mamba/Kabah	Dolo Town	Rehab. of Market Building	29,833.99	1-Apr-08	1-Jul-08	Liberia Uniq. Eng.	Completed
6	Gibi	Lakayta	Const. Administrative Bldg.	54,113.74	1-Apr-08	1-Jul-08	Lib. Land Const.	Lapsed - ongoing
7	Gibi	Nyawalee	Construction Peace Hut	6,934.00	1-Apr-08	20-Jul-08	Lib. Land Const.	Completed
8	Kakata	Kakata City	Construction of Power House	5,317.50	1-Apr-08	20-Jul-08	Along Association	Completed
Total Cost				307,898.13				
Balance after Project Cost				58,768.54				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Maryland*

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 29-Jul-09)

Project Status and Cost

Ln	District	Community	Projects	Proposed cost	Start date	End date	Contractor	Current Status
1	MARYLAND COUNTY		Purchase of Equipment	339,500.00	1-Jun-08	1-Oct-08	MDMC	At Freeport of Monr.
	Total Cost			339,500.00				
	Balance after Project Cost			27,166.67				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: **Montserrat**

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	District # 5	Rock Hill,ELWA	const. H2O tower/roofing adm. Bldg and construction of 5 hand pumps	20,567.84	10-Apr-08	10-Jul-08	Swags Inter.	COMPLETED
2	District # 1	Malobene, Mam. Pt	2 ftpath bridges/ & 2 Brms/rehab.toilets	19,974.58	10-Apr-08	10-Jul-08	Supreme Inter' Inc.	COMPLETED
3	District # 7	Paynesville (9com)	Comm. Water & Sanitation	17,968.59	10-Apr-08	10-Jul-08	Lib. Land Const.	COMPLETED
4	District # 1	Malobene/Mamba Pt	Const. Public Bath Rooms	3,880.43	10-Apr-08	10-Jul-08	Supreme Intern.	COMPLETED
5	District # 6	Paynesville	Const. 4 Pumps/Pub Toilet	16,801.34	10-Apr-08	10-Jul-08	Landeh Const.	COMPLETED
6	District # 1	Malobene (Mam. Pt.)	Const. Com. Bridge Proj. #1	3,391.29	10-Apr-08	10-Jul-08	Supreme Intern.	COMPLETED
7	District # 8	Barnersville	Renovation/re-roofing of Adm. Bldg. and construction of 4 hand pumps	31,588.02	13-Jun-08	8-Aug-08	LIFE, Inc.	COMPLETED
8	Korma	Clay Ashland City	Construction of Peace Hall	3,259.50	13-May-08	9-Jun-08	County Staff (Mason)	COMPLETED
9	District S 14	Bentol city	Construction of Generator House	5,317.50	7-Apr-08	30-May-08	County Staff	COMPLETED
	Total Cost			117,431.59				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Montserratado*

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
10	District # 6	Paynesville City Area	const. 2 six compartment latrine/4h-pumps	20,021.04	24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
11	District # 6	Omega Old Field	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
12	District # 6	Moses Blah Com.	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
13	Distict # 6	Nyon Town Com.	Six compartment pit latrine		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
14	Distict # 6	Zayzay Com.	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
15	District # 6	Outland Comm.	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
16	District # 7	Paynesville City Area	Const. of nine(9) Hand Pumps	17,652.80	24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
17	District # 7	Jacob Town	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
18	Distict # 7	Double Bridge	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
	Total Cost			37,673.84				

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Montserratado*

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
19	District # 7	Peace Island	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
20	District # 7	Red Light Area	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
21	District #7	Bassa Town	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
22	District # 7	72nd Community	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
23	District # 7	Ne-Zoe	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
24	District # 7	Pipeline	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
25	District # 7	Neglay Town	HANDPUMP		24-Mar-08	26-Jun-08	Liberia Land Cons.Com	COMPLETED
26	District # 11	Logan Town	Const. Footpath Bridges/Drainages	19,492.18	27-Apr-08	28-Jun-08	Professional Const. Comp.	COMPLETED
27	District #12	Borough of New Kru	Construction of Town Hall	27,710.00	28-May-08	28-Nov-08	Liberia Land Const. Comp.	ONGOING
28	District # 13	Dixville Township	Completion Administrative Bldg.	7,903.00	28-May-08	28-Sep-08	Berrian Inc.	COMPLETED
	Sub-Total			55,105.18				
	GRAND TOTAL			210,210.61				
	Balance after Project Cost			156,456.06				

**Ministry of Internal Affairs
Community Development Project Phase II**

2006/2007 & 2007/2008 Funding

Project Tracking Report

GOL CONTRIBUTION (US\$)

366,666.67

County Nimba

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Sann. Mah	Sehyikimpa	Const. Dist. Adm. Bldg.	19,334.50	27-Mar-08	21-Sept-08	NRE INC.	Nearing Completion
2	Yarpea-Mah	Tiahyee	Const. Dist. Adm. Bldg.	20,640.75	27-Mar-08	21-Sept-08	ROYAL EAGLE	Nearing Completion
3	Yarmein	Gbeleyee	Const. Dist. Adm. Bldg.	19,885.67	27-Mar-08	21-Sept-08	DOFAMCO INC.	Nearing Completion
4	Gbelley-Geh	Zorgowee	Const. Dist. Adm. Bldg.	20,640.75	27-Mar-08	21-Sept-08	ROYAL EAGLE	Nearing Completion
5	Twah River	Garplay	Const. Dist. Adm. Bldg.	16,761.47	27-Mar-08	21-Sept-08	NEW DAY BLDG.	Nearing Completion
6	Zoe Gbao	Beylegley	Const. Dist. Adm. Bldg.	16,761.47	27-Mar-08	27-Jul-08	NEW DAY BLDG.	Nearing Completion
7	Menpea Mah	Burnadin	Const. Dist. Adm. Bldg.	20,640.75	27-Mar-08	27-Jul-08	ROYAL EAGLE	Nearing Completion
8	Boe-Quila	Toweh	Const. Dist. Adm. Bldg.	20,640.75	27-Mar-08	27-Jul-08	ROYAL EAGLE	Nearing Completion
9	Buu Yao	Beeplay	Const. Dist. Adm. Bldg.	16,761.47	27-Mar-08	27-Jul-08	ROYAL EAGLE	Nearing Completion
10	Gbor	Taykpaglay	Const. of School Bldg.	18,900.00	27-Mar-08	27-Jul-08	GBOR KWADO	Nearing Completion
11	Doe	Ziah Town	Const. of Clinic	20,640.75	27-Mar-08	27-Jul-08	ROYAL EAGLE	COMPLETED
12	Gbe-Doru	Glahn Town	Const. of Clinic	20,640.75	27-Mar-08	27-Jul-08	ROYAL EAGLE	Ongong
13	Bain-Garr	Bain-Garr-District	Const. of Bridge	18,000.00	23-Mar-08	27-Jul-08	A. MAXING CONST.	70% Comp.
14	Wee Gbayi	W. Gbayi/Y Msonno	Const. of Bridge	32,000.00	TBD	TBD	ROYAL EAGLE	Pending
15	Lee Wehpea	Gipo Town	Const. of midwifery home	13,073.60	TBD	TBD	BEING SELECTED	Pending
16	Lee Wehpea	Lao Clan	Road Grading		PENDING	PENDING	BEING SELECTED	Pending
17	Kparblee	Yourpea Town	Const. of DC's Residence	6,997.90	29-Mar-08	30-Aug-08	ROYAL EAGLE	COMPLETED
18	Kparblee	Behwalay	Construction of Market Building	13,492.25	29-Mar-08	21-Sept-08	ROYAL EAGLE	COMPLETED
	Total			302,320.58				

(cdss report)

	Balance after Project Cost		64,346.09				
--	----------------------------	--	-----------	--	--	--	--

Ministry of Internal Affairs
Community Development Project Phase II
2006/2007 & 2007/2008 Funding

Project Tracking Report

County: Rivercess

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Timbo	Cestos City	Const. Guest House*	303,672.20	11-Oct-08	11-Apr-09	MICCI	Ongoing
2	Timbo	Cestos City	Const. Supt. Residence	136,500.39	11-Oct-08	11-Apr-09	Tarwaken Const. Comp.	Stalled
3	Timbo	Timbo City	Const. Presidential Palace	76,467.30	11-Oct-08	11-Apr-09	Tarwaken Const. Comp.	Ongoing
4	Timbo	Cestos City	Multi-purpose Hall	60,345.60	11-Oct-08	11-Apr-09	Tarwaken Const. Comp.	ongoing
5	Timbo	Cestos City	Construction of Radio Station	13,000.00	1-Sep-08	1-Nov-08	Saywers & Asso.	Completed
6	Timbo	Cestos City	Const. of Generator House	5,235.00	1-Jul-08	31-Jul-08	County Officials	COMPLETED
Total Cost				589,985.49				
Balance after Project Cost				(223,318.82)				
* THESE PROJECTS ARE MULTI-YEAR IN NATURE								
* Owner of Construction company deceased.								

Ministry of Internal Affairs
Community Development Project Phase II
 2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *River Gee*

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-09)

Project Status and Cost								
Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Potupo District	Jaytaken	Const. Administrative Building	42,772.76	8-Aug-08	8-Nov-08	GRADA	On-going
2	Nyennebo District	Tanyaken	Const. 8m feeder Road Rehab.	24,111.60	TBD	TBD	TBD	Deferred
3	Webbo Stat. Dist.	Kronowroken	Const. Commissioner Comp.	42,772.76	8-Aug-08	8-Nov-08	WAQ	pending
4	Glaro	Freetown	Road Rehabilitation	2,810.00	1-Apr-08	30-Jul-08	Community Initiative	On-going
5	Gbeapo District	Kanweakan	Const. Commissioner Compound	43,759.26	1-Apr-08	30-Jul-08	New Venture Const.	Ongoing (70%)
6	entire county		Purchase of Nissan Pickup	36,000.00	TBD	TBD	TBD	Deferred
7	Tuobo District	Sweaken	Rehabilitation of 8-mile road	24,001.60	Deferred	Deferred	Deferred	Deferred
8	Tienpo Stat. Dist.	Gleeken	Const. Commissioner Comp.	42,772.76	TBD	TBD	TBD	Pending
9	Sarbo District	Sweaken	Renovation Commissioner Comp.	33,787.15	1-Apr-08	30-Jul-08	GCCE	Completed 100%
10	Potupo District	Fish Town City	construction of 6 inlet roads (phaes I)	119,248.00	1-Apr-08	30-Oct./08	Saywers & Asso.	Completed 100%
11	Potupo District	Fish Town City	Electrification of the City	11,781.22	TBD	TBD	TBD	Pending
12	Chedepo	Killipo	Renovation of Town Hall	5,460.15	1-Aug-08	1-Nov-08	DAP	Completed 100%
13	Potupo District	Fish Town City	Construction of Generator House	5,500.00	1-May-08	1-Jun-08	GRADA	Completed 100%
14	Chedepo	Jarkaken	Const of Commissioner Compound	42,772.76	Aug. 8,'08	Dec. 8, 2008	WAQ	On-going (98%)
Total Cost				434,777.26				
Balance after Project Cost				(68,110.59)				

(cdss report)

Ministry of Internal Affairs
Community Development Project Phase II
 2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Sinoe*

GOL CONTRIBUTION (US\$) 366,666.67

(Updated: 28-Jul-09)

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
1	Greenville	Greenville	rehab 206 connecting roads	100,000	TBD	TBD	TBD	Pending
2	Greenville	Greenville	fencing of sport stadium	60,000	TBD	TBD	TBD	Pending
3	Greenville	Greenville	purchase 11 motorbikes for Dist. Com.	18,000	TBD	TBD	TBD	Pending
4	STATUTORY DISTRICTS		purchase 6 power saws	18,000	TBD	TBD	TBD	Pending
5	Greenville	Greenville	Fishery Coop.Pro. (rev. credit)	14,000	TBD	TBD	TBD	Pending
6	Sanquin	Sanquin	constr. 2 lanes addition to Sanquin Bridge	50,000	TBD	TBD	TBD	Pending
	Total Cost			210,000				

Ministry of Internal Affairs
Community Development Project Phase II

2006/2007 & 2007/2008 Funding

Project Tracking Report

County: *Sinoe*

GOL CONTRIBUTION (US\$)

366,666.67

(Updated:

28-Jul-09

Project Status and Cost

Ln	District	Community	Projects	Cost	Start date	End date	Contractor	Current Status
7	Butaw	Butaw Compound	Renovation of Adm. Building	30,000	1-Jul-08	1-Oct-08	New Vision, Inc.	Completed
8	Juarzon	Bilibokrea	Const. Sinoe Dialogue Con.Hall	71,642	1-Jul-08	1-Oct-08	MICCI	Completed
9	Juarzon	Bilibokrea	Const. Guest House	60,822	1-Jul-08	1-Oct-08	MICCI	Completed
10	Juarzon	Bilibokrea	Renovation of Adm. Building	62,332	1-Jul-08	1-Oct-08	MICCI	Completed
11	Greenville	Geekloh	Renovation of City Hall	24,744	1-Jul-08	1-Oct-08	FADECA	Completed
12	Greenville	Geekloh	Purchase of two MotorBikes (PMC)	3,500	1-May-08	1-Jun-08	Cnty. Official	Completed
13	SINOE UNIVERSITY STUDENTS		Sinoe Scholarship Fund	10,314	30-Jun-05	1-Jul-05	Various Colleges	Completed
14	Carjobon	Plainabonob	Const. town Hall	18,500	1-Mar-08	1-Jun-08	UFAR	On-going *
15	Feekon	Boogbardee	Const. Primary School	45,000	1-Mar-08	1-Jun-08	New Venture, Inc.	Abandom
16	Jedepo	Faygbaken	Renovation of Primary School	15,000	1-Mar-08	1-Jun-08	New Venture, Inc.	Abandom
17	COUNTY SPORT		COUNTY SPORTS MEET	10,000	1-Jan-08	1-Feb-08	Cnty. Officials	Completed
	Total Cost			351,854				
	Total Cost			561,854				
	Balance after Project Cost			(195,186.93)				

* THESE PROJECTS WERE NOT VISITED NOR WERE THEY A PART OF THE FIRST SUBMISSION